


July 5 - 11, 2015

Jul 5 Sunday	Jul 9 Thursday
	Vinagro - Substructure Demo Both Sides; day 1 of 4; START
Jul 6 Monday	Jul 10 Friday
<p>HBI - Lock Off Tiebacks</p> <p>HBI/BHD - Exc and Lag 11 VF North AND 15 VFSouth SOE; day 1 of 3</p>	Vinagro - Substructure Demo Both Sides; day 2 of 4
Jul 7 Tuesday	Jul 11 Saturday
HBI/BHD - Exc and Lag 11 VF North AND 15 VFSouth SOE; day 2 of 3	<p>Vinagro - Substructure Demo Both Sides; day 3 of 4</p> <p>BHD - Prep for DMPs</p>
Jul 8 Wednesday	Notes
HBI/BHD - Exc and Lag 11 VF North & 15 VFSouth SOE; day 3 of 3: COMPLETE	

July 12 - 18, 2015

<p>Jul 12 Sunday</p>	<p>Jul 16 Thursday</p>
<p>Vinagro - Substructure Demo Both Sides; day 4 of 4; COMPLETE</p> <p>BHD - Prep for DMPs</p>	<p>BHD - DB from Stage 1 to Ex EMHs; day 5 of 13</p> <p>HBI - Drill DMPs 14 per side day 4; day 4 of 7</p>
<p>Jul 13 Monday</p>	<p>Jul 17 Friday</p>
<p>BHD - DB from Stage 1 to Ex EMHs; day 2 of 13</p> <p>HBI - Mobilize for DMPs - Drilling DMPs 14 per side; day 1 of 7; START</p>	<p>BHD - DB from Stage 1 to Ex EMHs; day 6 of 13</p> <p>HBI - Drill DMPs 14 per side; day 5 of 7</p> <p>Barker - Rebar Available for Abutment Footings</p>
<p>Jul 14 Tuesday</p>	<p>Jul 18 Saturday</p>
<p>BHD - DB from Stage 1 to Ex EMHs; day 3 of 13</p> <p>HBI - Drill DMPs 14 per side; day 2 of 7</p>	<p>BHD - DB from Stage 1 to Ex EMHs; day 7 of 13</p> <p>HBI - Drill DMPs 14 per side; day 6 of 7</p>
<p>Jul 15 Wednesday</p>	<p>Notes</p>
<p>BHD - DB from Stage 1 to Ex EMHs; day 4 of 13</p> <p>HBI - Drill DMPs 14 per side; day 3 of 7</p>	

July 19 - 25, 2015

Jul 19 Sunday BHD - DB from Stage 1 to Ex EMHs; day 8 of 13 - Excavate to Footing Subgrade HBI - Drill DMPs 14 per side; day 7 of 7; COMPLETE - Cut Piles	Jul 23 Thursday BHD - DB from Stage 1 to Ex EMHs; day 12 of 13 EWC - Form Abutment Footings - Both Sides; day 1 of 5; COMMENCE RSC - Rebar Abutment Footings - Both Sides; COMMENCE
Jul 20 Monday Dagle - Install Lighting Cabinet? BHD - DB from Stage 1 to Ex EMHs; day 9 of 13 - Excavate to Footing Subgrade HBI - Cut Piles EWC - Prep for Footings - Both Sides; day 1 of 3; COMMENCE	Jul 24 Friday BHD - DB from Stage 1 to Ex EMHs; day 13 of 13; COMPLETION DEADLINE EWC - Form Abutment Footings - Both Sides; day 2 of 5 RSC - Rebar Abutment Footings - Both Sides
Jul 21 Tuesday BHD - DB from Stage 1 to Ex EMHs; day 10 of 13 - Excavate to Footing Subgrade HBI - Cut Piles EWC - Prep for Footings - Both Sides; day 2 of 3	Jul 25 Saturday EWC - Form Abutment Footings - Both Sides; day 3 of 5 RSC - Rebar Abutment Footings - Both Sides
Jul 22 Wednesday BHD - DB from Stage 1 to Ex EMHs; day 11 of 13 - Excavate to Footing Subgrade; COMPLETE EWC - Prep for Footings - Both Sides; day 3 of 3; COMPLETE	Notes

July 26 - August 1, 2015

<p>Jul 26 Sunday</p>	<p>Jul 30 Thursday</p>
<p>EWC - Form Abutment Footings - Both Sides; day 4 of 5</p> <p>RSC - Rebar Abutment Footings - Both Sides</p>	<p>CSI - Deliver Abutments and Backwalls</p> <p>SCC - Erect Abutments and Backwalls</p> <p>BHD - Grout Bottom Abutment Bed</p>
<p>Jul 27 Monday</p>	<p>Jul 31 Friday</p>
<p>EWC - Form Abutment Footings - Both Sides; day 5 of 5</p> <p>RSC - Rebar Abutment Footings - Both Sides</p>	<p>CSI - Deliver Abutments and Backwalls</p> <p>SCC - Erect Abutments and Backwalls</p> <p>BHD - Grout Bottom Abutment Bed</p>
<p>Jul 28 Tuesday</p>	<p>Aug 1 Saturday</p>
<p>EWC- Place Abutment Footings - Both Sides</p> <p>Briggs - Take Cylinders</p>	
<p>Jul 29 Wednesday</p>	<p>Notes</p>
<p>CURING</p>	